

Milestone Schedule
5/2/2014

DESCRIPTION	DATE	NOTES
Phase 2 Occupant Relocation to EMU South	Complete	(Mac Court)
Complete Craft Center Site Utilities	April 2014	Includes re-routing existing utilities on Onyx and 14th
Complete Craft Center Excavation	April 2014	Includes excavation of south east corner, footing and SOG prep
Begin Craft Center Structural Steel	May 2014	Erection of penthouse mechanical room
Close 1970's portion of the EMU	May 12, 2014	only area to remain open to the public will be the Craft Center located on the ground floor.
Begin Salvage and Interior Demo of 70's Wing	May 2014	Includes construction of partition walls and demo of interior finishes in selected areas
Begin Main Site Laydown	May 12, 2014	Includes excavation of south east lawn, construction haul road off 13th, and subcontractor trailers.
Craft Center Moves into New Location	June 9, 2014	
Begin Demolition of 70's Wing	July / August 2014	Demolition of concrete structure
Install Tower Crane	August / Sept 2014	Erection of Tower Crane
Begin New Building Footings	September 2014	
Renovate 1st Floor EMU	March 2015 - May 2016	Includes Food Service Areas
Renovate Ground Floor EMU	June 2015 - May 2016	
Amphitheater Improvements	June 2015 - Sept 2015	
Renovate 2nd and 3rd Floor EMU	Novv. 2015 - May 2016	
Substantial Completion of New and Existing	May 1, 2016	