



## UO Collier Parking Lot Construction Update

### Work Completed this Week (8/19 – 8/25):

- JSMA
  - Removed remaining tree and stump at South side of JSMA parking lot.
  - Removed asphalt and concrete to excavate subgrade and install base rock.
- Collier Parking Lot
  - Electrical trenches and Vault have been backfilled.
  - Set transformer vault lid and transformer.
  - Medium voltage wire from vault to new transformer has been inspected and tested.
  - Feeder wires pulled in and ready for final connection on Friday night and Saturday.
  - Storm connection to 13<sup>th</sup> on hold till Monday; pending permit.
  - Collier Parking Lot permit is at Public Works pending review of storm water calculation.

### Activities for Next Week (8/26 – 9/1):

- JSMA
  - Fine tune roadway edges and clean up
  - Reset parking sign and move electrical J box
  - No disruption to parking or delivery's
- Collier Parking Lot
  - Install storm drain system including connection at 13<sup>th</sup> St.
  - Install electrical lighting conduit.
  - Re-pour 13<sup>th</sup> street sidewalk.
  - Excavate parking lot to subgrade.
  - Remove fence inside vault and protect remaining Electrical Feeders.
  - Lower chilled water pipe inside vault.

### Important Upcoming Dates:

- 8/25 @ 5pm – 8/27 – Electrical Shutdown for Transformer (Reference Shutdown Notice for Details)

### Select Photos:



New Transformer and Vault



Service Entry to Johnson



New Panel in Johnson

### Contacts

Martina Oxoby – UO Project Manager  
541.556.8477 – [moxoby@uoregon.edu](mailto:moxoby@uoregon.edu)

Ryan Lujan – Fortis Project Manager  
503.894.3741 – [ryan.lujan@fortisconstruction.com](mailto:ryan.lujan@fortisconstruction.com)

Dave Armstrong – Fortis Superintendent  
503.936.9587 - [dave.armstrong@fortisconstruction.com](mailto:dave.armstrong@fortisconstruction.com)