



UO Tykeson Hall Construction Update

This Week (2/26 – 3/2):

- Received 100% CD drawings.
- Completed fine grade and compaction of mat slab area.
- Finished placing mat slab edge forms.
- Installing electrical home runs conduits.
- Water proofed the elevator pit.
- Finished all under slab activities.

Next Week (3/5 – 3/9):

- Large Semi deliveries Monday and Tuesday, possible 15 min delays, limited access into JSMA.
- Assist Crane for tower crane erection set up Monday 5th.
- Set tower crane Tuesday March 6th.
- Placing rebar for the mat slab foundation.
-

Upcoming:

- Mat Slab pour (weather dependent) March 12th – 14th.
- Chipping Rock for Vault East side of Chapman (Possible Noise Wed 3/14 or 3/16)

Select Photos:



Contacts

Martina Oxoby – UO Project Manager
541.556.8477 – moxoby@uoregon.edu

Ryan Lujan – Fortis Project Manager
503.894.3741 – ryan.lujan@fortisconstruction.com

Dave Armstrong – Fortis Superintendent
503.936.9587 - dave.armstrong@fortisconstruction.com