

UO Tykeson Hall Construction Update

Work Completed (1/2 – 1/5):

- 13th street work
 - Completed storm line and manhole.
 - Completed sewer line.
 - Patched back concrete and asphalt sidewalks and streets.
 - Replaced bike racks.
 - Reset fence and opened sidewalk.
- Mass excavation of basement (**Heavy truck traffic**).
- Basement rock removal.
- Start excavation for fire line.
- Set up Camera Stand on JSMA for project Camera.

Next Week (1/8 – 1/12):

- Mass excavation (**Truck Traffic about 1 load every 30 min**).
- Basement rock excavation (**Rock Hammers**) (**Sound level at edge of hole average 72db**).
- Excavate and install fire line.

Select Photos:



Contacts

Martina Oxoby – UO Project Manager
541.556.8477 – moxoby@uoregon.edu

Ryan Lujan – Fortis Project Manager
503.894.3741 – ryan.lujan@fortisconstruction.com

Dave Armstrong – Fortis Superintendent
503.936.9587 - dave.armstrong@fortisconstruction.com